

Skanska USA Civil
1995 Agua Mansa Road
Riverside, California 92509

Project: 90009590 - I-405 - Brickyard to SR527
Bothell, Washington 98011

BY-CRE-02572_009727_RFI_00420_16.03.02_Need Temporary Power at SR522 through Stage 2 Due to PSE Delay

TO:	Rachel Gehrlein (Washington State Department of Transportation) Nancy Alpuche (Washington State Department of Transportation) Ron Haukom (Washington State Department of Transportation) Sokha Men (Washington State Department of Transportation)	FROM:	Kertu-Lilli Salumae (Skanska USA Civil West) 18911 N Creek Pkwy S Bothell, Washington 98011
------------	---	--------------	---

DATE INITIATED:	04/04/2025	STATUS:	Closed on 05/14/25
LOCATION:	Contract Wide>Segment 2	DUE DATE:	05/16/2025
COST CODE:		REFERENCE:	STAGE 2, PSE DELAY, TEMP POWER
COST IMPACT:	Yes (Unknown)	SCHEDULE IMPACT:	TBD
DRAWING NUMBER:		SPEC SECTION:	
PRIORITY:			
LINKED DRAWINGS:			
RECEIVED FROM:			

COPIES TO:
Ryan Abraham (AECOM (Seattle)), I405 AECOM (AECOM (Seattle)), Nancy Alpuche (Washington State Department of Transpor), Sonia Berriz (Washington State Department of Transpor), Riley Brenden (Skanska USA Civil West), Kristal Buster (AECOM (Seattle)), Marisa Chong (Washington State Department of Transpor), Kim Christian (Skanska USA Civil West), Document Control - Skanska (Skanska USA Civil West), Erin Gaffney (Skanska USA Civil West), Rachel Gehrlein (Washington State Department of Transpor), Jon Guerrero (AECOM (Seattle)), Ron Haukom (Washington State Department of Transpor), Janka Lovering (Washington State Department of Transpor), Michelle McDowell (AECOM (Seattle)), Sokha Men (Washington State Department of Transpor), Michelle Petterson (Skanska USA Civil West), Jacob Schmidt (Atlas Technical Consultants, LLC), Kyle Sharrer (Skanska USA Civil West), Kendall Skaggs (Liberty Electric), Sharath Kumar Somalraju (AECOM (Seattle)), Victoria Verocchio (Liberty Electric), Samuel Will (Skanska USA Civil West)

RFI Response Date	Estimated Hours
RFI Priority	RFI Type

Question from Kertu-Lilli Salumae (Skanska USA Civil West) at 05:33 PM on 04/04/2025

Due to the delay of the Puget Sound Energy (PSE) new power service easement to service the SR 522 Transit Hub, the contractor will likely be unable to complete the new electrical feeds for the illumination and ITS systems during stage 2. Consequently, temporary power will be needed until stage 3.

Specifically, traffic signals SG-1 and SG-3 are crucial for maintaining the project schedule as we transition between phases. Traffic signal SG-1 (EAST) must be operational by the end of stage 2.2, and traffic signal SG-3 (WEST) must be operational by the end of stage 2.3.

We request that you provide an optimal temporary power plan for Segment 2, stage 2, covering the ITS and illumination systems initially intended to be connected to the new permanent power sources (SUA J and K) during stage 2.

Attached are electrical and lighting calculations along with the stage 2 temporary ITS roll plot for your reference.

Attachments:

[BY-CRE-02572_009727_RFI_00420_16.03.02_Need Temporary Power at SR522 through Stage 2 Due to PSE Delay.pdf](#)

Official Response: Rachel Gehrlein (Washington State Department of Transportation) responded on Wednesday, May 14th, 2025 at 3:22PM PDT

WSDOT concurs this is a NDC.

Attachments:

Official Response: Yuan Wen (Concord) responded on Tuesday, May 13th, 2025 at 4:27PM PDT

Per email on 5/8/2025, NDC to stage 2 temp IL will be issued under ESDC tasks.

Attachments:

All Replies:

Response from Rachel Gehrlein (Washington State Department of Transpor) at 03:22 PM on 05/14/2025

WSDOT concurs this is a NDC.

Attachments:

Response from Kim Christian (Skanska USA Civil West) at 12:18 PM on 05/14/2025

DRFI to RFI

Attachments:

Response from Kim Christian (Skanska USA Civil West) at 12:17 PM on 05/14/2025

Assigned BY-RDC-01158

Attachments:

Response from Yuan Wen (Concord) at 04:27 PM on 05/13/2025

Per email on 5/8/2025, NDC to stage 2 temp IL will be issued under ESDC tasks.

Attachments:

Response from Jacob Schmidt (Atlas Technical Consultants, LLC) at 11:26 AM on 04/18/2025

Ready for EOR review

Attachments:

Response from Kertu-Lilli Salumae (Skanska USA Civil West) at 10:58 AM on 04/18/2025

Ready for EOR review. HOT!

Attachments:

Response from Kertu-Lilli Salumae (Skanska USA Civil West) at 12:19 PM on 04/08/2025

Pulling RFI back per Erin G.

Attachments:

Response from Jacob Schmidt (Atlas Technical Consultants, LLC) at 08:20 AM on 04/07/2025

Ready for EOR review.

Attachments:

Response from Kertu-Lilli Salumae (Skanska USA Civil West) at 05:34 PM on 04/04/2025

Ready for EOR view. Hot!

Attachments:

BY

DATE

COPIES TO