



Brickyard - Fish Passage Task Force Meeting Minutes: Meeting #39

Meeting Date	Jul 1, 2025	Meeting Time	01:00 pm - 02:00 pm Pacific Time (US & Canada)
Meeting Location	Brickyard Office - 18911 N Creek Pkwy Bothell, WA 98011 Suite 300	Video Conferencing Link	https://teams.microsoft.com/l/meetup-join/19%3ameeting_Y2E3MWRhYjYtMGMyNS00YzhiLTk3MDQtNzcxNjJIOTdmNGEy%40thread.v2/0?context=%7b%22Tid%22%3a%2233dab507-5210-4075-805b-f2717d8cfa74%22%2c%22Oid%22%3a%22437ba582-f77c-4fa6-b9f0-fd20d4a9fdae%22%7d

- Overview** Items to be discussed:
- 1. Juanita
 1. Subterranean easement for Juanita follow-up
 2. 25.0L
 1. Request for field memos from RFP phase of project
 2. RSCR comments

Notes

Attachments

Scheduled Attendees

Name	Company	Phone Number	Email	Attendance
Ryan Abraham	AECOM (Seattle)		ryan.abraham@aecom.com	Present
Meredith Cote	AECOM (Seattle)		meredith.cote@aecom.com	Present
Seth Gentzler	AECOM (Seattle)		seth.gentzler@aecom.com	Present
Jon Guerrero	AECOM (Seattle)		jon.guerrero@aecom.com	Present
Curtis Jones	AECOM (Seattle)		curtis.jones@aecom.com	Present
Yacoub Raheem	AECOM (Seattle)		yacoub.raheem@aecom.com	Present
Swarna Raju	AECOM (Seattle)		swarna.raju@aecom.com	Absent
Bradford Shaffer	AECOM (Seattle)		bradford.shaffer@aecom.com	Absent
John Starbard	City of Kirkland		jstarbard@kirklandwa.gov	Absent
Document Control - Skanska	Skanska USA Civil West		brickyarddoccontrol@skanska.com	For Distribution Only
Erin Gaffney	Skanska USA Civil West	P: (951) 206-6633	erin.gaffney@skanska.com	Present
Johnny Morgan	Skanska USA Civil West		johnny.morgan@skanska.com	Absent
Tanner Peters	Skanska USA Civil West		tanner.peters@skanska.com	Present
Patrick Prendergast	Skanska USA Civil West		patrick.prendergast@skanska.com	Absent
Kyle Sharrer	Skanska USA Civil West	P: (909) 721-9753	kyle.sharrer@skanska.com	Present

Name	Company	Phone Number	Email	Attendance
Danny Snyder	Skanska USA Civil West		daniel.snyder@skanska.com	Absent
Parker Wutherich	Skanska USA Civil West		parker.wutherich@skanska.com	Absent
Nancy Alpuche	Washington State Department of Transportation		alpuca@wsdot.wa.gov	For Distribution Only
Sonia Berriz	Washington State Department of Transportation		berriz@consultant.wsdot.wa.gov	Absent
Rachel Gehrlein	Washington State Department of Transportation		gehrtra@wsdot.wa.gov	For Distribution Only
Ron Haukom	Washington State Department of Transportation		ron.haukom@wsdot.wa.gov	For Distribution Only
Philip Larsen	Washington State Department of Transportation		larsenp@wsdot.wa.gov	For Distribution Only
Janka Lovering	Washington State Department of Transportation		loverinj@consultant.wsdot.wa.gov	Present
Sokha Men	Washington State Department of Transportation		mens@wsdot.wa.gov	For Distribution Only
Rachel Waitt	Washington State Department of Transportation		rachel.waitt@wsdot.wa.gov	For Distribution Only

Attendees

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
1.1	1	Additional Attendees				Open
Description						
Meeting attendance.						
Official Documented Meeting Minutes						
<ul style="list-style-type: none"> Abdulfattah Ghadamsi (WSDOT) Mike Foster (Atlas) Alex Strom (WSDOT) Gabe Ng (WSDOT) Terry Bondy (WSDOT) Kelli Jones (City of Kirkland) Jenny Gaus (City of Kirkland) Mika Miyamoto (Atlas) Jason Pang (WSDOT) Evelyn Pao (WSDOT) 						
Previous Meeting Minutes						
Jun 17, 2025						
<ul style="list-style-type: none"> Robert Boyce (Skanska) Ivan Hee (Skanska) Abdulfattah Ghadamsi (WSDOT) Mike Foster (Atlas) Alex Strom (WSDOT) Charles Luxford (Brierley) 						

- James Robinson (WSDOT)
- Jeremiah Jezerski (Brierley)
- Gabe Ng (WSDOT)
- Mika Miyamoto (Atlas)
- Sammy Tu (AECOM)
- Terry Bondy (WSDOT)
- Kelli Jones (City of Kirkland)
- Alicia Toney (WSDOT)

Stream / Hydraulics

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
2.1	28	Juanita Creek Stream Design				Open
Description						
<ul style="list-style-type: none"> • Subterranean easement for Juanita follow-up • Lateral Migration 						
Official Documented Meeting Minutes						
<ul style="list-style-type: none"> • Parcel at Juanita West: <ul style="list-style-type: none"> ◦ Structure or other utilized in scour protection calculations cannot be left in place without permanent easement. ◦ Juanita Creek Lateral Migration: <ul style="list-style-type: none"> ▪ Table 3.20B - states that risk of lateral migration is low ▪ WSDOT notes that lateral migration defined as low in Chapter 2 still requires the limits to be determined. ▪ Skanska to look into and follow up. 						
Previous Meeting Minutes						
Jun 17, 2025						
<ul style="list-style-type: none"> • Juanita Creek: <ul style="list-style-type: none"> ◦ Scour Limits: <ul style="list-style-type: none"> ▪ Lateral migration extent: <ul style="list-style-type: none"> ▪ To be determined with valley width calculation for outer limit ▪ Meander belt width assessment to be included in FHD. ▪ ACTION: Design team to send over the shoulder analysis to WSDOT for concurrence, 6/17/25. ◦ Scour Protection Measures: <ul style="list-style-type: none"> ▪ Design builder proposing buried rip-rap for scour protection of existing MSE Wall. <ul style="list-style-type: none"> ▪ Rip-rap not typically considered a biotechnical mitigation measure. ▪ ACTION: Design to incorporate into design to share with WSDOT for approval. Hydraulics manual includes details for use. ▪ Chapter 6 notes that vegetation alone should not be considered for bank erosion. Can be used to supplement countermeasures. 						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
2.2	21	Segment 3 Comments				Open
Description <ul style="list-style-type: none"> • QB405 RFC pending DBIC 018 <ul style="list-style-type: none"> ◦ DBIC with WSDOT 						
Previous Meeting Minutes Jun 17, 2025 (None)						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
2.3	28	Stream 25L Stream Design				Open
Description <ol style="list-style-type: none"> 1. 25.0L <ol style="list-style-type: none"> 1. Request for field memos from RFP phase of project 2. RSCR comments <ol style="list-style-type: none"> 1. #9 from Johan Jorna (grading design to maintain access for the existing trail) 2. #74, 101, 102, 105 from Gabe (tying into existing channel sooner) 3. #166 from Alex (clarification on design reach) 						
Official Documented Meeting Minutes <ul style="list-style-type: none"> • Field Memo: <ul style="list-style-type: none"> ◦ Unlikely to be available. WSDOT to look • 25.0L RCSR Comments: <ul style="list-style-type: none"> ◦ Grading into forested area. Design to look to see if upstream limits could be reduced. 						
Previous Meeting Minutes Jun 17, 2025 <ul style="list-style-type: none"> • WSDOT to provide input on levee limits to be protected. • Special Flood Hazard Area Permit: <ul style="list-style-type: none"> ◦ Required to redirect stream flow into existing wetland. ◦ No Rise Analysis required for permit submitted <ul style="list-style-type: none"> ▪ Draft complete RFC expected Fall 2025 ◦ ACTION: Meeting with City of Bothell to discuss submission of preliminary No Rise Analysis with permit and what work can and cannot commence without the permit approval. 						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
2.4	33	Queensborough SR 527 Fish Passage Stream Design				Open
Description AECOM sent out FHD reviewable yesterday (6/16/2025)						
Previous Meeting Minutes Jun 17, 2025 (None)						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
2.5	25	Stream Diversion Plans				Open
Description <ul style="list-style-type: none"> • Stream Diversion Plans: <ul style="list-style-type: none"> ◦ Juanita Creek ◦ Stream 25L 						
Official Documented Meeting Minutes <ul style="list-style-type: none"> • Juanita Creek: <ul style="list-style-type: none"> ◦ Meeting with City of Kirkland 7/2/25 to close out comments • 25L: <ul style="list-style-type: none"> ◦ Special Flood Hazard Permit. ◦ Atlas to follow up with timeline for permit review. Target late next week. 						
Previous Meeting Minutes Jun 17, 2025 (None)						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
2.6	35	Juanita Environmental Permits				Open
Description JARPA UPDATES: - Ecology reviewed and had no comments on the JARPA last week - Still waiting on the Army Corps for final approval - Still targeting July 1 for work permit approval and work to begin						
Official Documented Meeting Minutes <ul style="list-style-type: none"> • JARPA approved. 						
Previous Meeting Minutes Jun 17, 2025 (None)						

Structures / Civil

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
3.1	33	Queensborough SR 527				Open
Description <ul style="list-style-type: none"> Submitted to WSDOT 						
Previous Meeting Minutes Jun 17, 2025 (None)						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
3.2	33	Par Creek				Open
Previous Meeting Minutes Jun 17, 2025 - Load rating report final comments to close out with WSDOT						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
3.3	34	25L Structure				Open
Previous Meeting Minutes Jun 17, 2025 (None)						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
3.4	35	Queensborough 405				Open
Previous Meeting Minutes Jun 17, 2025 QB 405 IDR/CR is underway. - Skanska to provide constructability review and provide comments.						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
3.5	36	Juanita Creek				Open
Previous Meeting Minutes Jun 17, 2025 (None)						

No.	Mtg Origin	Title	Assignment	Due Date	Priority	Status
3.6	36	North Fork Perry				Open
Description Load Rating Report - Resubmitted load rating report to WSDOT 6/13/2025						
Previous Meeting Minutes Jun 17, 2025 (None)						

Uncategorized Items

These meeting minutes are believed to be an accurate reflection of those items discussed and the conclusions that were reached during the referenced meeting.
Please contact Skanska USA Civil if there are any discrepancies or questions with the content of these minutes.