



**Washington State
Department of Transportation**

I-405/SR 167 Program
777 108th Avenue NE, Ste. 800
Bellevue, WA 98004
206-410-0400
www.wsdot.wa.gov

June 6, 2025

Patrick Prendergast, P.E.

Vice President
Skanska USA Civil
18911 N Creek Pkwy
Bothell, WA 98011

WSDOT SL No. 9727-114

Reference: **Contract No. 9727**
I-405, Brickyard to SR 527 Improvement Project

Subject: **RE: Notice of Protest 002: Owner Delayed BRT Station Design Delivery**

Mr. Prendergast:

WSDOT is in receipt of Skanska Serial Letter No. 196, Notice of Protest 002: Owner Delayed BRT Station Design Delivery dated May 30, 2025.

After reviewing the letter and the attachment (a letter between Skanska and AECOM), WSDOT finds no supporting document nor data to justify the need for additional time. Therefore, WSDOT denies the request from the Design-Builder team for an additional 15-days to prepare supplemental information.

WSDOT will maintain the current extended period of 45-days (an additional 31-days of extension granted on May 7, 2025, to the original contract allowed time frame of 14-days) for the Design-Builder to submit supplemental information. WSDOT anticipates receiving this written supplemental submission no later than June 12, 2025.

Sincerely,

A handwritten signature in black ink, appearing to read 'Evelyn C. Pao'.

Evelyn C. Pao, P.E.
Project Director

cc: L. Hodgson, D. Case, D. Holmquist, J. Slavicek, S. Berriz, B. Kane, A. Toney, M. Chong, N. Bergeman, R. Gehrlein, P. Cornish (Sound Transit), S. Perrino (Sound Transit), E-File