

I-405, Brickyard to SR 527 Improvement Project: Contract Change Scope of WorkChange Title: **SR 522 Temp Power**Date: **10/3/25**Rev. **01**Change No.: **PCN-00117****Description of Change**

The design team has been directed to **revise the plans for Stage 2 Phase 3 due to the permanent electrical service not being available for the temporary stage as originally planned.**

Schedule

After NTP is provided for this Change, AECOM will submit this Change as an NDC. AECOM is anticipating needing 4 weeks to submit for Final, 3 weeks for WSDOT review and comment, and 4 weeks to incorporate comments and submit for RFC.

This design will be worked through concurrently with other contractual design plan sets and will cause delay to the contractual submittals. Actual delay is currently being evaluated and will be provided once full delay is assessed.

General Notes: Pricing and scope are valid for 30 days from date shown on this document.

Section 2.1 General / Management**1. SOW**

- a. Design Document Management
- b. Project Controls and Invoicing
- c. Coordination of Disciplines and Packaging
- d. Project Management of subconsultant
- e. Design Document Management

2. Exclusions

- a. No additional meetings are included in this scope. No additional 3rd party coordination is included in this scope.
- b. Level of Effort and schedule does not include inefficiencies in comment close out process from AHJ's and WSDOT review team
- c. Level of Effort and schedule does not include inefficiencies in constructability review comments from Skanska
- d. DBIC or variance approval for Change is not included

3. Deliverables

- a. Invoices

Section 2.5 Survey

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.6 Geotechnical

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.7 Pavement

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.8 Environmental (One Atlas to coordinate with Skanska on contract changes)

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.10 Utilities**1. SOW**

- a. Coordinating with PSE for temporary service for two signals and illumination.
- b. Up to 3 Meetings with supporting sketches for coordinating with PSE

2. Exclusions

- a. There will be no changes to Utility Plans

3. Deliverables

- a. Meeting attendance

Section 2.11 Roadway

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.12 Project Documentation

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.13 Bridges and Structures

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.14 Stormwater

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.15 Roadside Restoration

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.16 Illumination**1. SOW**

The illumination designer will revise the temporary illumination plans for Stage 2 Phase 3 **due to the permanent electrical service not being available for the temporary stage as originally planned**. Some lights at the I-405 and SR-522 interchange as well as the permanent signal cabinet transformers for SG-1 and SG-3 will be revised to be powered by existing electrical service SUA 4386 nearby.

2. Exclusions

Items not identified in the scope of work are excluded.

3. Deliverables

Revised plans and calculations as described above for Stage 2 Phase 3 Temporary Illumination. Changes will be an NDC on the Package 7 temporary illumination sheets.

Section 2.17 Traffic Signals

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.18 ITS

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.19 Signing

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.20 Pavement Marking

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.21 Traffic Operations

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.22 MOT

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.26 Toll Infrastructure

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.27 Transit

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.28 Design Quality Management**1. SOW**

- a. Quality Review per the DQMP, including checklists.

2. Exclusions

- a. No additional meetings are included in this scope.

3. Deliverables

- a. QA Audit documentation

Section 2.30 Water Crossings

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

Section 2.31 Vertical Construction

No scope items are included for this discipline for any work related to this work. No effort for this discipline is included in this scope.

DRAFT

I-405 Brickyard DB Project

PCN / CN #: CO ## 117

Name of PCN/CO: SR 522 Temp Power

Date Updated: 10/3/2025

Discipline	Hours	Fee
Section 2.1 General / Management	24	\$9,108
Section 2.5 Survey		\$0
Section 2.6 Geotechnical		\$0
Section 2.7 Pavement		\$0
Section 2.8 Environmental		\$0
Section 2.10 Utilities	24	\$8,100
Section 2.11 Roadway		\$0
Section 2.12 Project Documentation		\$0
Section 2.13 Bridges and Structures		\$0
Section 2.14 Stormwater		\$0
Section 2.15 Roadside Restoration		\$0
Section 2.16 Illumination	152	\$34,960
Section 2.17 Traffic Signals		\$0
Section 2.18 ITS		\$0
Section 2.19 Signing		\$0
Section 2.20 Pavement Marking		\$0
Section 2.21 Traffic Operations		\$0
Section 2.22 MOT		\$0
Section 2.26 Toll Infrastructure		\$0
Section 2.27 Transit		\$0
Section 2.28 Design Quality Management	36	\$9,000
Section 2.30 Water Crossings		\$0
Section 2.31 Vertical Construction		\$0

Totals 236 \$61,168

I-405 Brickyard DB Project

ROM for PCN/CO CO ## 117

Name of PCN/CO SR 522 Temp Power

DISCIPLINE PM

DESIGN ELEMENT IMPACTED	Total Hours
Project Controls	8
Procurement	8
Project Management	4
Change Management	4

I-405 Brickyard DB Project

PCN / CN #: CO ## 117
Name of PCN/CO: SR 522 Temp Power
Discipline Utilities

DESIGN ELEMENT IMPACTED	BASE FILES IMPACTED	SHEETS IMPACTED /ADDED	Total Hours
-------------------------	---------------------	------------------------	-------------

Coordinating with PSE for temp service for two signals and illumination

I-405 Brickyard DB Project

PCN / CN #: CO ## 117
Name of PCN/CO: SR 522 Temp Power
Discipline Illumination

DESIGN ELEMENT IMPACTED	BASE FILES IMPACTED	SHEETS IMPACTED /ADDED	Total Hours
Electrical circuit and conduit for SR522 lighting, SG-1, and SG-3	Seg2 Stage 2 Phase 3 Temp IL	ILN723, IL72309, IL72310, IL72325, IL72326	90
power during temporary			46
Electrical calculations			16
QC			